


CONSTRUCTION CONSULTING LABORATORY, INTERNATIONAL



TEST REPORT:

U.S. ALUMINUM SERIES FLUSH FRONT 451 MOCK UP REPORT #CCLI-03-118

October 8, 2003

Prepared for:

UNITED STATES ALUMINUM CORPORATION

200 Singleton Drive Waxahachie, TX 75165

1601 Luna Road Carrollton, Texas 75006 S- UNITED, INC.
A Quality Control Company

Office: (972) 242-0556 FAX: (972) 245-6047



October 8, 2003 Page 1 of 4

PROJECT DATA

Project: AAMA 501-94 Performance Testing

Series Flush Front 451

Date of Testing: July 18, 2003

Tested For: United States Aluminum Corporation

200 Singleton Drive Waxahachie, TX 75165

Witnessed By: (All or Partial Viewing)

Michael Brown
Terry Hopgood
U.S. Aluminum Corporation
U.S. Aluminum Corporation

Jeffrey Crump Construction Consulting Laboratory, International



October 8, 2003 Page 2 of 4

2. SCOPE

Construction Consulting Laboratory, *International* (**CCLI**) was requested to witness performance testing on a United States Aluminum Series Flush Front 451 Mock-Up. Tests were performed in accordance with AAMA 501-94 Laboratory Test Specification.

3. TEST SPECIMEN

PRODUCT TYPE:

Aluminum Storefront, Drawings Appendix A,

Photograph Appendix B


SERIES/MODEL:

U.S. Aluminum Series Flush Front 451

OVERALL SIZE:

CONFIGURATION:

9'-41/4" x 7'-3/4"



Refer to mock-up drawings in **Appendix A**. This report is not complete unless these drawings are stamped and initialed by **CCLI** as illustrated below.

Construction Consulting
Laboratory, International
1601 Luna Road

Carrollton, Texas 75006

Phone (972) 242-0556

Report #

Reviewed By Date: 10-803

WEATHER-STRIP: None

GLASS: Upper lites: 1/4" monolithic tempered glass. Lower Lites: 1" overall thickness sealed insulating glass, 2pcs 1/4" tempered with 1/2" air spacer.

GLAZING: NP-225 at all interior and exterior gaskets. No special adapters were required for 1" insulated glass. IS-251 glass adapters used when 1/4" glass is used. Applied to verticals and intermediate horizontals. Frame head contained M-525 glass bead.



October 8, 2003 Page 3 of 4

HARDWARE: None

WEEP ARRANGEMENT: 11/4" x 1/8" weep slot located at frame sill flashing (FF-400) 8" from each end and 24" O.C. total of (5) five.

ANCHORS: 1/4" dia. wood screws 6" from each end and 24" O.C. at frame sill. Frame head horizontal attached by 4" long channel (part #HC-200) which were attached by #12 x 3" flat head wood screw at each channel, two (2) per lite near end of horizontal.

SEALANT: Exterior perimeter seal applied with Dow 795, continuously, at jambs, head and sill. Interior perimeter seal applied with Dow 795, continuously, at jambs, head and sill. End of glass stop sealed (at head only) then it passed air and water tests; however, this seal was not required to pass 12 PSF and 15 PSF water pressures. Buttered ends of horizontal gaskets with Dow 795. Buttered ends of each horizontal frame with Dow 795 (entire contour of the horizontal as shown on mock-up drawings). Continuously sealed between the IS-251 and frame mullion or frame horizontal. This seal was applied after installing the IS-251. Applied & sealed CP-550 end cap (at top of verticals). At top of each vertical, completely sealed water deflectors (in each glass pocket). Applied and then sealed splice sleeve into FF-400 sill flashing. See detail "Q" on page 12-B2 of installation instructions. End dams (EC-480) were applied and sealed to ends of FF-400 at jamb locations.

OTHER-FEATURES: RX-210 (thermally slotted) filler was used at the intermediate vertical PF-100 filler was used continuously at the jambs. Side blocks (W-shapes) were inserted into deep pockets of verticals (at center of height, in each light) ST-251 #10 x 1" HH sheet metal screws were used for assembly of all vertical and horizontal frames. Vertical pieces (IS-251) were cut to DLO, approximately. Horizontal pieces (IS-251) were cut to DLO minus 1/32", approximately.

<u>Date testing started:</u> July 18, 2003 <u>Date testing completed:</u> July 18, 2003

Testing performed at: United States Aluminum testing facility in

Waxahachie, Texas



October 8, 2003 Page 4 of 4

4. PERFORMANCE RESULTS

| Title of Test | Test Method | Measured | Allowed |
|--|-------------|---|--|
| Air Infiltration @ 6.24 PSF | ASTM E 283 | 0.04 Cfm/ft ² | 0.06Cfm/ft ² |
| Water Resistance @12.00 PSF | ASTM E 331 | No Leakage | No Leakage |
| Water Resistance @15.00 PSF | ASTM E 331 | No Leakage | No Leakage |
| Uniform Load Deflection -34.00 PSF Positive -34.00 PSF Negative | ASTM E 330 | 0.245" 0.260" | 0.484" 0.484" |
| Uniform Load Deflection -47.00 PSF Positive -47.00 PSF Negative | ASTM E 330 | 0.345" 0.290" | 0.484" 0.484" |
| Uniform Load Structural -Positive @ 70.50 PS -Permanent Set -Negative@ 70.50 P -Permanent Set | | No Damage .0625" No Damage .09375" | No Damage 0.170" No Damage 0.170" |

Detailed extrusion and assembly drawings indicating measured wall thickness and corner construction are on file and were compared to the test specimen. These records will be retained at **CCLI** for a period of four years.

5. CONCLUSION


The test specimen met the laboratory test requirements of AAMA 501-94. The above results were obtained by using the designated test methods.

Respectfully submitted,

CONSTRUCTION CONSULTING LABORATORY, INTERNATIONAL

REY CRUMP WESLEY WILSON

CONSTRUCTION CONSULTING LABORATORY, INTERNATIONAL



CLEAR ANODIZED EXCEPT END DAMS

