




CONSTRUCTION CONSULTING LABORATORY, *INTERNATIONAL*



TEST REPORT:

**AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216**

December 7, 2011

Prepared for:

UNITED STATES ALUMINUM
200 Singleton Drive
Waxahachie, TX 75165



AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216

December 7, 2011


TABLE OF CONTENTS

1. PROJECT DATA	1
2. SUMMARY	1
3. TEST SPECIMEN	1
4. PERFORMANCE RESULTS	3
5. DISCLAIMER	3

APPENDIX:

APPENDIX A: UNITED STATES ALUMINUM SERIES FLUSH FRONT UNIT WALL
MOCK UP DRAWINGS

Refer to mock-up drawing in **Appendix A**. This report is not complete unless these drawings
Are stamped and initialed by **CCLI** as illustrated below.

Detail	Detail	Date	Stamped as Illustrated
U.S. Aluminum	Bill of Materials	11/15/11	 CONSTRUCTION CONSULTING LABORATORY, INTERNATIONAL 1601 Luna Road Carrollton, Texas 75006 Phone (972) 242-0556 Report# 11-216 Date 12-7-11 Reviewed BY GW
U.S. Aluminum	Page 1 of 2	11/15/11	
U.S. Aluminum	Page 2 of 2	11/15/11	

S-UNITED, INC.

A Quality Control Company



AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216

December 7, 2011
Page 1 of 3

1. PROJECT DATA

Project: AAMA 501-05 Performance Testing
United States Aluminum
Series Flush Front Unit Wall Mock Up

Date of Testing: November 30, 2011

Test Performed At: US Aluminum testing facility in Waxahachie, TX.

Tested For: United States Aluminum
200 Singleton Drive
Waxahachie, TX 75165

Witnessed By: (All or Partial Viewing)

Terry Hopgood United States Aluminum


Jeffrey Crump Construction Consulting Laboratory, *International*

2. SUMMARY

The United States Aluminum Series Flush Front Unit Wall Mock Up was tested in accordance with AAMA 501-05 and passed the requirements noted in laboratory test specifications section for Air Infiltration @ 6.24 psf, Water Penetration @ 12.00 psf, Uniform Load Deflection @ 25 psf with a positive measured deflection of .590" and a negative measured deflection of .635", with an allowable of .697". Uniform Load Structural Test was performed @ 37.5 psf positive and negative with no glass breakage or unallowable permanent deformation.

3. TEST SPECIMEN

Product Type: Aluminum Storefront, **Product Drawings, Appendix A**
Series Model: Flush Front Unit Wall Mock Up
Publication No.: AAMA 501-05
Frame Size: 15'-2" x 10'-2"
Configuration:





AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216

December 7, 2011
Page 2 of 3

Weather-Stripping: None.

Hardware: None.

Glass: Sealed Insulated Glass: 2 pcs 1/4" tempered glass, 1/2" air spacer, and 1" overall thickness.

Glazing: Interior glazed using glazing gasket (part #NP225) at interior and exterior of glass with horizontal glazing stops (part #M-573) at interior of frame horizontal members.

Weep Arrangement: 1 1/4" x 3/16" weep slot located at frame sill flashing (FT-400), 20" from each vertical member, 24" O.C., two (2) under each lite (total of 6).

Sealant: Frame is interior and exterior perimeter sealed with backer rod and Tremco silicone. Glazing gasket ends (part #NP225) buttered with silicone. Continuous seal located at interior and exterior of frame sill (part #FT582) at sill flashing (part #FT400). Water deflectors completely sealed (at head only) and sealed at interior on horizontal mullion. End dams embedded in silicone at frame sub-sill.

Reinforcement: None.

Installation Features: Test specimen was installed in a #2 (2" x 8") yellow pine wood test buck with #12 x 3" flat head wood screws, two (2), screws spaced 3" apart were located approximately 7" from each vertical mull. Frame sub-sill attached with 1/4" dia. wood screws 6" from each end and 12" on center.

Other Features: Frame members are thermally broken using polyurethane. Horizontal and vertical members attached using two (2) #10 x 1" HWH per connection at frame head and sill and four (4) per connection at frame horizontal members. Male vertical intermediate (part #FT540) and female intermediate (part #FT549) snap together to form mullion.



AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216

December 7, 2011
Page 3 of 3

4. PERFORMANCE RESULTS

<u>Title of Test</u>	<u>Test Method</u>	<u>Measured</u>	<u>Allowed</u>
Air Infiltration @ 6.24 psf	ASTM E 283-04	0.01 CFM/Ft ²	0.06 CFM/Ft ²
Water Resistance @ 15.00 psf	ASTM E 331-00	No Leakage	No Leakage
Uniform Load Deflection @ Vertical Mullion -Positive @ 25 psf -Negative @ 25 psf	ASTM E 330-02	0.590" 0.635"	0.697" 0.697"
Uniform Load Structural -Positive @ 37.5 psf -Negative @ 37.5 psf -Permanent Set	ASTM E 330-02	No Damage No Damage 0.0625"	No Damage No Damage 0.244"

Detailed extrusion and assembly drawings indicating measured wall thickness and corner construction are on file and were compared to the test sample submitted. These records will be retained at **CCLI** for a period of four years.

5. DISCLAIMER

The test specimen was tested in accordance with the requirements of AAMA 501-05. The results were obtained by using the designated test methods.

Respectfully submitted,

CONSTRUCTION CONSULTING LABORATORY, INTERNATIONAL


WESLEY WILSON
LABORATORY MANAGER


JEFFREY CRUMP
TESTING MANAGER



AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216

December 7, 2011

APPENDIX



**AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216**

December 7, 2011

APPENDIX A


PROJECT DRAWINGS


Detail	Detail	Date
U.S. Aluminum	Bill of Materials	11/15/11
U.S. Aluminum	Page 1 of 2	11/15/11
U.S. Aluminum	Page 2 of 2	11/15/11

Part #	LENGTH	Qty	Description	Vendor
FT400	183"	1	SUB SILL	U.M.E.X
FT582	58"	2	SILL	U.M.E.X
FT563	58"	2	INT. HORIZONTAL	U.M.E.X
M-573	58"	2	GLASS STOP	U.M.E.X
M 116	58"	2	GLASS STOP	U.M.E.X
FT552	122"	2	JAMB	U.M.E.X
PT100	122"	2	JAMB FILLER	U.M.E.X
FT540	122"	2	MALE VERTICAL	U.M.E.X
FT549	122"	2	FEMALE VERTICAL	U.M.E.X
FT564	58"	2	HEAD	U.M.E.X
HC 271	6"	6	F / CLIP	U.M.E.X
WD200		12	DEEP WATER DEFLECTOR	ASHLAND HARDWARE
WD210		9	SHALLOW WATER DEFLECTOR	ASHLAND HARDWARE
EC450		2	END DAM	ASHLAND HARDWARE
SB200		12	SETTING BLOCK	TREMCO
CP 550		4	CLOSER PLATE	ASHLAND HARDWARE
NP 225		150' GASKET	TREMCO
ST 251		48		AMERICAN BOLT AND SCREW



**CONSTRUCTION
CONSULTING
LABORATORY,
INTERNATIONAL**
 1601 Luna Road
 Carrollton, Texas 75006
 Phone (972) 242-0556
 Report# 11-216 Date 12-7-11
 Reviewed BY GW

Flush Front unit wall Mock up







A Head




D Jamb



B Horizontal



E Mullion



C Sill

CE CONSTRUCTION
CONSULTING
LABORATORY,
INTERNATIONAL

1601 Luna Road
Carrollton, Texas 75006
Phone (972) 242-0556
Report# 11-216 Date 12-7-11
Reviewed BY GW



**AAMA 501-05 PERFORMANCE REPORT
UNITED STATES ALUMINUM
SERIES FLUSH FRONT UNIT WALL MOCK UP
REPORT CCLI #11-216**

December 7, 2011

- END OF REPORT -